

The Ankeny Community School District engages all students in an educational experience that equips them with the skills to flourish in and contribute to an everchanging world.

Facilities/Finance Committee Meeting MINUTES Northview Middle School, 1302 N Ankeny Blvd, Conference Room Door W22 October 13, 2022 4:30 PM

Please turn off cellular phone during the meeting. Thank you.

Welcome

Attendees:
Jennifer Jamison
Darin Haack
Dallon Christensen
Tim Simpkins
Amy Tagliareni
Lori Lovstad
Aaron Johnson
Cindy Harris
Jeff Johnson

• Approval of Minutes:

- 1. Facilities & Finance Committee Minutes September 2022
 - The September 8, 2022 Facilities and Finance Committee minutes were approved.
- Update from Board
- Updates:
 - 1. CAR/SES Review

• Jennifer Jamison reviewed the CAR/SES with the committee.

2. 2022 Facility Audit Communication

• Tim Simpkins shared the 2022 Facility Audit with the committee.

• Review Change Orders

1. Construction Change Orders

• Tim Simpkins reviewed the construction change orders.

Additional Items:

Adjournment

• The Facilities and Finance Committee Meeting adjourned at 5:31 p.m.

Future Meetings Dates:

1. Future Meetings:

- Nov. 10, 2022
- Dec. 8, 2022
- Jan. 12, 2023

Title: Facilities & Finance Committee Minutes - September 2022

ATTACHMENTS:

File Name Description Type Upload Date

Minutes 2022 9 8 Meeting- Minutes Only.pdf Facilities & Finance Committee Minutes - Support Document 10/6/2022



The Ankeny Community School District engages all students in an educational experience that equips them with the skills to flourish in and contribute to an everchanging world.

Facilities/Finance Committee Meeting MINUTES Northview Middle School, 1302 N Ankeny Blvd, Conference Room Door W22 September 8, 2022 4:30 PM

Please turn off cellular phone during the meeting. Thank you.

Welcome

Jennifer Jamison
Darin Haack
Dallon Christensen
Dr. Erick Pruitt
Tim Simpkins
Jessie Dirks
Lori Lovstad
Joshua Palik

• Approval of Minutes:

- 1. Facilities & Finance Committee Minutes August 2022
 - The August 11, 2022 Facilities and Finance Committee Minutes were approved.
- Update from Board
- Updates:

1. 2022-23 Enrollment Update

• Darin Haack gave an update on the 2022-23 Enrollment. Open enrollment is up and the numbers in kindergarten are down.

2. FY22-23 Sales Tax Revenue

• Jennifer Jamison provided the FY22-23 Sales Tax Revenue estimates.

3. Facilities Master Plan Overview

• Darin Haack went over the Facilities Master Plan Overview.

• Review Change Orders

1. Construction Change Orders

• Tim Simpkins reviewed the construction change orders.

Additional Items:

• Adjournment

• The meeting adjourned at 4:53 p.m.

Future Meetings Dates:

1. Future Meetings:

- Oct. 13, 2022
- Nov. 10, 2022
- Dec. 8, 2022



Title: CAR/SES Review

ATTACHMENTS:

File Name Description Type Upload Date

No Attachments Available



Title: 2022 Facility Audit Communication

ATTACHMENTS:

File Name Description Type Upload Date

2022 Facility Audit Communication.pdf 2022 Facility Audit Communication Support Document 10/6/2022

2022 Facility Audit Communication

During the 2021-2022 school year the district engaged in a comprehensive facility audit. The audit included building assessments conducted by the operations team. The assessments were based on an appraisal tool that was first used by the district in 2014. The appraisal tool considers the following components:

- School Site
- Structural and Mechanical Features
- Plant Maintainability
- Safety and Security
- Educational Adequacy
- Environment for Education

In addition to the assessment conducted by the operations team, data was collected from building administrators and activities directors through a survey that asked them to identify projects aligned to the components of the appraisal. Administrators and activities directors were asked to identify projects as 1-3 year needs, 3-5 year needs, and 5-10 year needs.

A team of district office administrators, activities directors, and members of the operations team compiled and analyzed the data using the appraisal tool and then prioritized projects based on the analysis. During the summer of 2022, Tim Simpkins worked to identify the initial budgets of the one to three year projects and worked to align the prioritized projects with the funding available through the Physical Plant and Equipment Levy.

The 2022 Strategic Plan calls for the facility audit to be revised every two years with a year for implementation between evaluations.

Please review the facility audit project plan. Updates to projects will be communicated through the monthly At A Glance reports. Please direct questions or comments to Tim Simpkins.



Title: Construction Change Orders

ATTACHMENTS:

File Name Description Type Upload Date

FacMtgOct22- Construction Change Orders.pdf 2022 Construction Change Orders - September 2022 Support Document 10/6/2022

Facility Construction Change Orders

Meeting Date: October 2022						
Construction Change Orders	Description	Project	Vendor	Amount		
	Per PCO# 038, Slab Leveling; Per PCO# 039, Demo unforseen west landscape wall; Per PCO# 040, Change finish monument signs; Per PCO# 043, Add wood floor cut/patch; Per PCO# 044, Lighting changes; Per PCO# 046, Tunnel piping.	Neveln Remodel	OLP Construction	\$ 86,631.47		

Change Order

PROJECT: (Name and address) Neveln Center Building Renovation

ACSD

Ankeny, Iowa 50023

OPN Project Number: 19215000

CONTRACT INFORMATION:

Contract For: General Construction Date: August 4, 2021

CHANGE ORDER INFORMATION:

Change Order Number: 007 Date: October 5, 2022

OWNER: (Name and address) **Ankeny Community School District**

306 SW School Street Ankeny, Iowa 50023

ARCHITECT: (Name and address)

OPN Architects, Inc.

100 Court Avenue, Suite 100 Des Moines, Iowa 50309

CONTRACTOR: (Name and address)

OLP Construction L.L.C. 3809 109th Street Urbandale, Iowa 50322

THE CONTRACT IS CHANGED AS FOLLOWS:

(Insert a detailed description of the change and, if applicable, attach or reference specific exhibits. Also include agreed upon adjustments attributable to executed Construction Change Directives.)

PCO 038 Slab Leveling, per ITC 16	Add	\$18,821.53
PCO 039 Demo Unforeseen West Landscape Wall, per RFI 089	Add	\$599.34
PCO 040 Change Finish Monument Signs, per RFI 129	Deduct	(\$1,121.22)
PCO 043 Add Wood Floor Cut/Patch, per RFI 115	Add	\$847.65
PCO 044 Lighting Changes, per ITC 15b	Deduct	(\$603.42)
PCO 046 Tunnel Piping, per ITC 28	Add	\$68,087.59
) kuu	400,007.57

The original Contract Sum was	•	10,601,000.00
The net change by previously authorized Change Orders	6	676,269.58
The Contract Sum prior to this Change Order was	\$	11,277,269.58
The Contract Sum will be increased by this Change Order in the amount of	6	86,631.47
The new Contract Sum including this Change Order will be	è	11,363,901.05

The Contract Time will be unchanged by Zero (0) days. The new date of Substantial Completion will be unchanged.

NOTE: This Change Order does not include adjustments to the Contract Sum or Guaranteed Maximum Price, or the Contract Time, that have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

OPN Architects, Inc.	OLP Construction L.L.C.	Ankeny Community School District
ARCHITECT (Firm name)	CONTRACTOR (Fine) (Indiana)	OWNER (Firm name)
W. A. Wh	CAND H-Ways	
SIGNATURE	SIGNATURE	SIGNATURE
Luke Danielson	David Wharff //	
PRINTED NAME AND TITLE	PRINTED NAME AND TITLE	PRINTED NAME AND TITLE
10/5/2022	10/06/22	
DATE	DATE	DATE



Title: Future Meetings:

Extended Information: • Nov. 10, 2022

Dec. 8, 2022Jan. 12, 2023

ATTACHMENTS:

File Name Description Type Upload Date

No Attachments Available